

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

01.04-01.08

2016

Hardscape Progresses from Site South to North Weather Permitting



Perspective of the West Entrance to the Viewing Building



Flooring Installation Nearly Completed for the Viewing Building



Walk Off Mat Installation Begins at the Viewing Building



Perspective of the Southwest Corner of the Viewing Building



Installation of the IPE Handrails Begins at the Upper Viewing Deck



Perspective of the South Entrance to the Viewing Building



Eastern Perspective of the Holding Building



View of the Holding Building from the Upper Viewing Deck



The Textural Coat Ready for Theme Painting Within the Exhibit Pool



Rockwork Details are Nearly Complete



Structure for the Swim Docks Ready for IPE Decking



View of the Exhibit Pool from the Norther Perspective



One Week Look Ahead

Interior finishes continue to progress next week for the Viewing Building with Flooring and Base, Walk Off Mats, Telecommunications and Data Equipment installations. Work at the Upper Viewing Deck continue with the completion of the Glass Handrails System, and installation of the IPE Handrailing and Roof Pavers. With finishes wrapping up at the Holding Building, final cleaning and paint are scheduled for next week. Balancing of the HVAC Systems for both buildings as well as the Fire Alarm testing is scheduled for next week.

Once the IPE is installed at the Upper Viewing Deck, work is to progress in the Exhibit Pool with the installation of the Swim Deck Platforms. Pool Lighting to be installed next week; and Theme Painting of the Exhibit Rockwork to begin, as well.

Soft and Hardscaping to continue to progress; as the LSS systems are tied into the Wetlands, and in preparation for the excavation to begin for the LSS Tanks.



Our Passion is Building®

