

# Riverbanks Zoo and Garden

## Gift Shop, Guest Services and Grizzly/Otter Exhibit



## RIVERBANKS ZOO AND GARDEN

ENTRY PLAZA AND EXHIBITS:  
GIFT SHOP, GUEST SERVICES, AND GRIZZLY & OTTER EXHIBIT

## Trespa Panel Installation Begins at Restroom Building





## Tile Installation Progresses for the Restroom Interior



## View of the Guest Services Building from the Northeast





## Trespa Panel Installation at the Guest Services Begins



## Trespa Panel Installation on the Back Side of Guest Services





## Interior of Guest Services Building Receives Paint



## Ticket Window Installation at Guest Services Progresses





## Painting of the Exhibit Rockwork Continues at Grizzly and Otter





## Blending of the New Rockwork into the Existing at Grizzly





## Grizzly LSS Equipment Installation Begins



## Work Begins at the Moat Between Otter and Grizzly





## Work Continues on the Otter Exhibit Pool





## Grizzly Exhibit Pool Takes Shape





## View of the Gift Shop Building from the West



## Storefront Glass Installation Continues for the Gift Shop





## Drywall Finishing Progresses at the Gift Shop



## Mechanical Duct Installation at Gift Shop





## View of the Gift Shop LSS from the Northeast



## CIP Wall Placement Continues to make Progress for Phase II





## One Week Look Ahead

**Boulders and Deadfall Trees to be placed within the Exhibits next. Painting the exhibit rockwork to progress at Grizzly; while the Moat and Pools continue to take shape. Ceiling grid installation to continue at Guest Services along with lighting and fire alarm devices. Ceiling grid installation to start at Gift Shop after completion of Guest Services. Hardscaping in Phase I, to progress weather permitting. Underground LSS piping to continue towards Phase II. Placement of upper foundation walls at Viewing and backfill at Holding to continue as well.**



**YOUR NEW GRIZZLY AND OTTER EXHIBITS COMING SOON**

