

# Riverbanks Zoo and Garden

## Phase II, Seals and Sea Lions



## RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:  
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

03.21-03.25

**2016**

## Perspective of the New SSL Exhibit from the Main Entrance Plaza





## Perspective of the North End Of the SSL Exhibit



## Perspective of the Stadium Seating Area Looking East





## Perspective of the Stadium Seating Area Looking South





## Perspective of the Southwest Corner of the Viewing Building





## Perspective of the South Entrance to the Viewing Building





## Pedestrian Walkway Tie-In to the South Plaza at the Viewing Building





## Perspective of the Stadium Seating Area From the Viewing Deck



## Perspective of the Western Portion of the Viewing Deck





## Perspective of the Southern Portion of the Viewing Deck



## Perspective of the Holding Building from the Upper Viewing Deck





## Eastern Perspective of the Holding Building



## Hardscape, Curbs and Fencing Completed Behind the LSS Building





# Riverbanks Zoo and Garden

## Phase III, Pedestrian Bridge



## RIVERBANKS ZOO AND GARDEN

PHASE III, PEDESTRIAN BRIDGE PROJECT

## Cast In Place Wall Forms Erected for the South Tower Stairs





## Masonry Begins for the South Elevator Tower Walls



## South Bridge Abutment Progresses with Concrete Reinforcement





## Micro-Piles Completed for the North Elevator Tower Footings





## Perspective of the New Front Entry from the North Tower Site





## One Week Look Ahead

**Punch work continues around the Seal and Sea Lion Site, with final touches being made to the interiors of both the Viewing and Holding Buildings. Work continues to progress for the Life Support System with testing and adjusting being made to the installed systems. The Hard and Softscapes are now completed. The Construction Entrance has been replaced and the curtains removed from the construction fencing. The Public can now walk completely around the Phase II Site as they get their first peek at the Future Exhibit.**

**Construction progresses for the Pedestrian Bridge Project as the Micro-Piles have been installed on the North Tower Site. The South Tower CMU walls have begun; and the CIP Form work has been erected for the South Stairs. Footings to begin next week for the North Tower Structures; with rebar arriving Tuesday morning.**



## YOUR NEW SEAL AND SEA LION EXHIBIT COMING SOON

