

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT: EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

> 07.13-07.17 **2015**

RODGERS





Work Continues For The SSL LSS Equipment Installation







Overhead Piping Continues to Progress for the LSS Equipment







Installation Progresses for the Lower LSS Pump Room







View of Phase II, Exhibit Structure From The Northwest







View of Phase II, Viewing Building West Entrance







Layout of Control Lines and Elevations Throughout Phase II







View of the Holding Building from Within the Exhibit Pool







View From The Lower Viewing Area Of The Exhibit Pool, East







East Side of the Opening for the Lower Viewing Area Curved Glazing







West Side of the Opening for the Lower Viewing Area Curved Glazing







View of the Viewing Building from Within the Exhibit Pool







Cast In Place Walls for the Ramp to the Upper Viewing Deck







View Of The Southwest Corner Of The Viewing Building







Building on

View Of The South Entrance To The Viewing Building







Upper Viewing Deck Ready for Concrete Placement







View of the Holding Building from the South







View of the Southeast Corner of the Holding Building







View Of The Holding Building From The East







CMU Walls Continue to Progress for the Holding Building







View of the Interior of the Holding Building







View Of The Holding Building From The Northeast







View of the Exhibit Side of the Holding Building







One Week Look Ahead

Phase II, preparations for the Viewing Building Upper Viewing slab on deck to be completed next week, with the inspection of the steel deck and structure. Preparations for the west ramp to the upper deck to be completed next week as well. Layout to continue next week for interior wall top tracks to be set, while hangers and clips begin for the Electrical and Plumbing overhead rough in.

CMU walls to continue to progress next week for the Holding Building. The stamped concrete slab to be placed for the swim deck as soon as preparations are completed next week.









YOUR NEW SEAL AND SEA LION EXHIBIT COMING SOON













RODGERS