

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

07.27-07.31

2015

Work Continues For The SSL LSS Equipment Installation



Work Continues For The SSL LSS Equipment Installation



Installation Progresses For The SSL LSS Pumps



Installation Of The LSS Chillers Progress



Overall View Of Phase II, From the Northwest



View Of The Exhibit Structure From The Northwest



View Of The Viewing Building West Entrance And Ramp



View Of The West Ramp To The Viewing Deck Level



View of the South Entrance and Stairs to the Viewing Deck



View Of The South Entrance To The Viewing Building



Waterproofing And Backfill Progress At The Viewing Building



Waterproofing And Backfill Progress At The Holding Building



Progress Continues for the CMU at The Holding Building



Final Connections Being Made for the Joist at the Holding building



View of the Holding Building from the Northeast



Elevated Slab for the Holding Building Swim Deck Placed



View of the Holding Building Swim Deck from the Viewing Deck



The Swim Deck Perspective of the Viewing Building



View of the Exhibit Pool Viewing Windows from the North



Concrete Placement for the Viewing Building Upper Deck



Finishing Work Begins for the Concrete Upper Viewing Deck



Upper Viewing Deck Concrete Completed, Ready for Waterproofing



View of the Exhibit Side of the Holding Building



Interior Framing Progresses Within the Viewing Building



One Week Look Ahead

Phase II, Viewing Building curbs and RTUs to be placed by the end of next week. Electrical and Plumbing rough in to continue as the interior wall framing progresses. The shoe for the glass handrail system to be installed next week. Placement of the West Ramp to the Viewing Deck to be completed by weeks end.

Phase II, Holding Building roof decking to begin next week along with the installation of the weather barrier, rigid insulation and c-girt system. Louvers to be installed by the end of the week.

Sequence Three for the U/G LSS Piping to begin.



Our Passion is Building®

