

# Riverbanks Zoo and Garden

## Phase II, Seals and Sea Lions



## RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:  
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

08.17-08.21

**2015**

## Work Continues for the SSL LSS Equipment Installation





## Installation Progresses for the SSL LSS Pumps and Valves



## Installation of the LSS Protein Fractionator Progress





## Overall View of Phase II, From the Northwest





## View of the Exhibit Structure from the Northwest





## Perspective of the West Entrance, Stairs and Ramp for the Viewing Building





## Asphalt Waterproofing Complete for the Upper Viewing Deck





## Concrete for the Viewing Deck Upper Ramp Section Placed





## View of the West Ramp to the Upper Viewing Deck Level





## View of the South Entrance and Stairs to the Upper Viewing Deck





## Southwest Stair to the Upper Viewing Deck Placed





## View of the South Entrance to the Viewing Building



## View of the Southeast Corner of the Viewing Building





## Waterproofing and Backfill Progress at the Holding Building



## Progress Continues for the Overhead Steel and Decking at The Holding Building





## View of the East Side of the Holding Building



## Roof Decking Continues to Progress at the Holding Building





## Roof Decking and Blue Skin Progress at the Holding Building



## View of the Northwest Corner of the Holding Building





## Perspective of Holding Building from The Upper Viewing Deck



## View of the Viewing Building the Holding Building





## View of the West Retaining Wall from the Lower Viewing Area



## View of the Glazing Rough Opening from the Lower Viewing Area





## Welding for the Steel Structure and Decking Continue at the Holding Building



## Spray Foam Insulation Completed for the Viewing Building





## One Week Look Ahead

**Viewing Building: Steel Bar Joists and Decking to begin at the Viewing Building next week as work is completed at the Holding Building. Sprinkler rough in to begin at the Viewing Building as progress continues for the Mechanical, Plumbing and Electrical installations. Field measurements for the Pre-Cast Coping to be taken next week for the Upper Viewing Deck.**

**Holding Building: Roofing Insulation, Sheathing and Shingles scheduled for next week at the Holding Building; while dimensions are taken for the Metal Roof Panels. Blue Skin to be completed for the Holding Building, ready for the C-Girt and Rigid Insulation to begin. Rough In for Electrical, Plumbing and Mechanical to begin next week once the roofing is dried in.**

**The underground LSS Piping to continue to progress with the branch lines for sequence four.**

## YOUR NEW SEAL AND SEA LION EXHIBIT COMING SOON

