

Riverbanks Zoo and Garden

Gift Shop, Guest Services and
Grizzly/Otter Exhibit



RIVERBANKS ZOO AND GARDEN

ENTRY PLAZA AND EXHIBITS:
GIFT SHOP, GUEST SERVICES, AND GRIZZLY & OTTER EXHIBIT

09.08-09.12

2014

Tie-In of Domestic Water Tested and Complete



Utility Tie-In Behind Bird Conservatory Nearly Complete



Backfill of Transformer Tie-In Progresses in Preparation for Placement



Rerouting of Utilities Across Parking Lot East Complete



Backfilling of Catch Basins Across Parking Lot North



Backfill of Grizzly Exhibit Nearly Complete



Rough Grading of Phase II Site Resumes



Clearing of Materials and Debris from the Entire Site Continues



Donald Alston Verifying the Placement of Foundations for Building #1



Concrete Placement for Foundations at Guest Services Building



Erection of Wall Forms for CIP Walls at Otter Holding



Foundation Rebar Continues Ahead of Concrete Placement



One Week Look Ahead



Excavation for the Gift Shop and LSS Building to begin next week. The Placement of CIP and CMU walls at the Guest Services Building to begin at the completion of the foundations. The clearing and rough grading of Phase II site continues as the Utility relocation work nears completion at the future Entrance Plaza.



YOUR NEW GRIZZLY AND OTTER EXHIBITS COMING SOON

