

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

The First of the Exhibit Glazing Panels is Shipped from Colorado



Preparations to Pick the Panels Under the Close Scrutiny of Rodgers Builders



Installation Begins the Morning of September 17th, 2015



The Largest of the Glazing Panels is Over 18,500 lbs.



Overall View of Phase II, From the Northwest with the Glazing Installed



View of the Glazing from the Exhibit Side of the Panel



View of the Holding Building from within the Exhibit



Perspective of the West Entrance, Stairs and Ramp for the Viewing Building



View of the West Ramp to the Upper Viewing Deck



View of the South Stair to the Upper Viewing Deck



Corrugated Steel Installation Begins at the Mechanical Yard



View of the Holding Building from the Upper Viewing Deck



View of the South Entrance to the Viewing Building



View of the South Side of the Holding Building



View of the Southeastern Corner of the Holding Building



View of the East Side of the Holding Building



Spray Foam Insulation Begins Inside of the Holding Building



View of the Northwest Corner of the Holding Building



Perspective of the Rough Grading Within the Exhibit Pool



Gypsum Board Finishing in Progress Within the Viewing Building



Work at the Baboon Moat is Complete, Babirusa to Begin Next Week



One Week Look Ahead

Installation of the Viewing Building storefront sliding glass doors are scheduled for next week; along with the site trench drains at the north and south entrances. The drywall finishing to be completed next week at both the lower viewing and bar areas. Cold applied fluid roofing to be installed at the trainers platform once the hand railing is completed. Metal roofing panel installation to begin at the Holding Building next week. Spray foam insulation to be completed and overhead rough in inspection is scheduled for Tuesday, 9/22. Grouting of the installed exhibit glazing panels to begin next week. The Architect, Mike Nardella to arrive for a scheduled site visit Monday and Tuesday, 9/22-9/23.



Our Passion is Building®

