

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

Crane Ready to Fly the Last Piece of Exhibit Glazing



The Last of the Panels is also the Largest Weighing In at +22,000lbs.



Prepping the Largest of the Glazing Panels for Installation



Preparing the Opening to Receive the Glazing Panel



Satch Takes the Stage for the Media Coverage of the Last Panel



The Last of the Panels is Lowered into Position Without Issue



Perspective of the West Entrance, Stairs and Ramp for the Viewing Building



View of the West Ramp to the Upper Viewing Deck



Exposed Overhead Installations Continue at the Holding Building



Blocking is Installed for the Skylight Over the Holding Pool



View of the South Entrance to the Viewing Building



View of the South Side of the Holding Building



View of the Southeastern Corner of the Holding Building



View of the East Side of the Holding Building



View of the Northwest Corner of the Holding Building



Drywall Installation Completed at the Holding Building



Gypsum Board Finishing Continues at the Viewing Building



Sliding Glass Entrance Doors are Installed at Viewing



One Week Look Ahead

Secondary Power to be pulled from the transformer to the Viewing and Holding Buildings for the Electrical Shutdown beginning at 5:30pm, Friday October 2nd, 2015.

Installation of the Siding and Metal Roofing to continue at both the Viewing and Holding Buildings next week.

Grid for the ceiling, registers and lighting to begin next week at the Viewing Building.

Exposed overhead installations for Plumbing, Mechanical and Electrical to continue next week in the Holding Building.

Cost of Wisconsin to begin the Structural Coat of Shotcrete for the Exhibit Pool beginning next week.



Our Passion is Building®

