

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

10.012-10.16

2015

Work Continues on the SSL LSS Equipment and Piping



Neptune Benson Provided Training on the Defender Filter Maintenance



Preparations for the Raising of the Protein Fractionator have Begun



Overall Perspective of Phase II, from the Northwest



Perspective of the West Entrance to the Viewing Building



Mock Up for the Theme Painting of the Shipping Container Completed



Perspective of the Southwest Corner of the Viewing Building



Tie In of the Babirusa Moat Continues to Make Progress



Perspective of the South Entrance to the Viewing Building



Finishes Progress Within the Viewing Building



Perspective of the South Side of the Holding Building



Perspective of the East Side of the Holding Building



Soffits and Fascia Boards Completed at the Holding Building



Hardie Siding Nearly Completed at the Holding Building



Cost of Wisconsin Begins Preparations of Rockwork Base



Perspective of the Holding Building from Within the Exhibit



One Week Look Ahead

With the surface preparations completed, the Cold Fluid Applied Waterproofing is set to begin early next week. Handrailing installation to continue immediately afterward on the exterior of the Viewing Building. On the interior, Finishes to continue with the installation of lighting and Dry Fall paint. FRP and Solid Surface Countertop installation to begin at both the Upper Viewing Are and Holding Building next week. Hardie Siding installation to be completed on the exterior of the Holding Building; while grid mounted lighting an registers are installed on the interior.

The Exhibit Rockwork installation to continue with fine grading and placement of 57 Stone. The Wetlands to be staked next week.



Our Passion is Building®

