

Riverbanks Zoo and Garden

Gift Shop, Guest Services and Grizzly/Otter Exhibit



RIVERBANKS ZOO AND GARDEN

ENTRY PLAZA AND EXHIBITS:
GIFT SHOP, GUEST SERVICES, AND GRIZZLY & OTTER EXHIBIT

Progress Continues at the Guest Services Building



Concrete Slab on Grade Placement at Guest Services Begins



First of more than Fifty Yards of Concrete for the Slab on Grade



Concrete Slab Finished and Ready to be Covered for Curing



SOG Ready to be Poured Next Week for Otter Holding



LSS Piping Installation Exiting Guest Services / Otter Holding



Underground Plumbing Progresses at Grizzly / Otter Exhibit



Underground Rough In at the Restroom Building Wrapping Up



Restroom Building Underground Rough In Complete Ready for SOG



Cast In Place Wall Forms Being Placed at LSS Building



Trickling Filters Formed and Ready for Concrete Next Week



IT and Telecom Conduit Progresses at Gift Shop / LSS Building



Underground Plumbing at Gift Shop / LSS Building Continues



Underground Rough In Continues at Gift Shop / LSS Building



Underground Sanitary in Phase II Site Progresses



Excavation of Existing Concrete and Organics in Phase II Site



Preparing Phase II Site for Storm Piping Installation



One Week Look Ahead

➔ **Concrete Placement to continue next week with Slab On Grades being poured at the Restroom Building and Otter Holding. The Trickling Filter Cast In Place Walls are also scheduled to be placed early next week. Plumbing and LSS Piping continues at both the Gift Shop / LSS Building as well as the Grizzly and Otter Exhibits. Masonry to begin above slab at Guest Services. Sanitary Sewer is finishing up in Phase II Site work, with Storm Piping to begin next week.**



YOUR NEW GRIZZLY AND OTTER EXHIBITS COMING SOON

