

Riverbanks Zoo and Garden

Gift Shop, Guest Services and
Grizzly/Otter Exhibit



RIVERBANKS ZOO AND GARDEN

ENTRY PLAZA AND EXHIBITS:
GIFT SHOP, GUEST SERVICES, AND GRIZZLY & OTTER EXHIBIT

Masonry Walls Completed at the Guest Services Building



Foundation Footings Placed at the Otter Exhibit



Restroom Building ready for Wood Frame Construction to Begin



LSS Piping Continues at the Otter / Grizzly Exhibits



Concrete Walls Begin at the Grizzly Exhibit Viewing Shelter



Phase II Site Work Continues to Progress



Retaining Wall at Tapir Exhibit Removed. Manholes Installed



Phase II Site Utilities Continues for Storm Sanitary and Water



Continuing to Find and Remove Existing Debris in Phase II Site



Perimeter CMU to SOG Complete at Gift Shop and LSS Building



Under Slab Electrical Conduit Routing at Gift Shop



Foundation Walls at Gift Shop Storefront Entrance



Trickling Filter Walls Placed at LSS and Backfill Complete



Looking Across Phase I from the Grizzly Viewing Shelter



One Week Look Ahead



With CMU walls completed at Guest Services, Steel erection to begin next week. Completion of MEP underground and SOG prep work at Gift Shop to begin. Concrete placement to continue for exhibit retaining walls and exhibit viewing shelters for Otter and Grizzly. Site Utilities will continue for Storm Sanitary and Water for Phase II Site.



YOUR NEW GRIZZLY AND OTTER EXHIBITS COMING SOON

