

Riverbanks Zoo and Garden

Gift Shop, Guest Services and Grizzly/Otter Exhibit



RIVERBANKS ZOO AND GARDEN

ENTRY PLAZA AND EXHIBITS:
GIFT SHOP, GUEST SERVICES, AND GRIZZLY & OTTER EXHIBIT

11.17-11.21
2014

Wood Framing Underway at the Restroom Building



Prepping for Concrete Placement at Columns in Guest Services



Steel Roof Decking Progresses at Guest Services ready for Inspection



Forming of the Retaining Walls for the Otter Exhibit Continue



Columns are Cast In Place at the Otter Viewing Shelter



LSS Underground Piping Continues at the Grizzly Exhibit



View of Phase II Site from the Southwest corner looking East



View of Phase II Site from the North looking South



Concrete Slab Placed at the Gift Shop



Structural Steel Studs Framed Between the Gift Shop and LSS



Mason Begins Double Sided Wall North of the LSS Building



Masonry Walls Begin at the Gift Shop / LSS Building



One Week Look Ahead

➔ Work continues across Phase II Site with Storm, Sewer and Foundation Subgrade complete; tie in of Water will be completed next week. The Mason to bring CMU to bearing at the Gift Shop/LSS Building. Wood framing for the Restrooms to be completed with the installation of the roof beginning early next week. Retaining Walls to progress at Grizzly and Otter Exhibits along with both Viewing Shelters.



YOUR NEW GRIZZLY AND OTTER EXHIBITS COMING SOON

