

Riverbanks Zoo and Garden

Phase II, Seals and Sea Lions



RIVERBANKS ZOO AND GARDEN

PHASE II, SEALS AND SEA LION EXHIBIT:
EXHIBIT POOL, VIEWING & HOLDING BUILDINGS

Perspective of the West Entrance to the Viewing Building



Perspective of the Southwest Corner of the Viewing Building



Perspective of the South Entrance to the Viewing Building



Southern Perspective of the Holding Building Backfill



Perspective of the East Side of the Holding Building



Eastern Perspective of the Holding Building



Northwest Perspective of the Holding Building



Perspective of the Holding Building from Upper Viewing Deck



Water Testing of the Wetlands Area Begins



With Completion of the Fill Test, Textural Coat Begins at the Exhibit Pool



Bulkhead and Stair Installation Begins Around the Exhibit Pool



The Dive Compressor is Installed at the Holding Building



The Hoist Crane is Installed in the SSL LSS Building



Reinstallation of the Protein Fractionator Continues in the LSS Building



Progress Continues for the SSL LSS Piping



Progress Begins for the Changes Contained in ASI-18 at Viewing



One Week Look Ahead

Placement of the Hardscape and Landscaping to begin at the South Entrance to the Viewing Building next week. With work continuing to progress for the changes contained in ASI-18; the drywall to be taped and finished next week, the ceiling to receive dry-fall paint, and the lighting to be installed. Sound Panels to be installed within the Viewing Building per ASI-33, next week as well. Installation of the Skylight above the Quarantine Pool is scheduled for next week; with the caging set to begin at the SSL Holding Building.

Structural Steel for the Exhibit Rockwork to be set next week at the completion of the Textural Coat.

Installation of the LSS Piping into the Wetlands to be completed next week. BioHabitats to inspect on Wednesday, and stone to be installed by the end of the week.



YOUR NEW SEAL AND SEA LION EXHIBIT COMING SOON

Our Passion is Building®

